

Central Storm Sewer Project Glencoe, Minnesota



GLENC 138778

Project Update

Project Contacts

SEH

1390 Hwy. 15 South, Suite 200
PO Box 308
Hutchinson, MN 55350

Brody Bratsch

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black

Project Manager

800.838.8666

952.913.0702 (Cell)

jblack@sehinc.com

Contractor

R & R Excavating, Inc.

1149 Hwy. 22 South

Hutchinson, MN 55350

320.587.5918

City of Glencoe

1107 11th Street East

Glencoe, MN 55336

320.864.5586

June 12, 2019 | Project Update No. 38

This letter is being sent to inform you of the progress of construction activity on the above-referenced project. All dates and work listed are arrived at from the contractor's proposed schedule and/or phone conversations with the contractor and may vary due to schedule changes and weather.

The City has approved the contractor's request to work until 8:30 p.m. instead of 7:00 p.m.

Please use caution when traveling streets that are under construction. Especially use care when traveling by foot, as you may encounter rough terrain, utility trenches, or debris. For your safety and the safety of the construction workers, we ask that if possible you avoid travel in areas of the project where construction crews and equipment are actively working. As the street construction work begins, there is increased construction traffic as crews haul in gravel, concrete, and other materials to the job site. This increased truck traffic will be noticed in the project area and the streets/highways directly adjacent to the project.

The contractor is working on sanitary sewer and water main construction in Phase 4 and Phase 5. Once complete, one crew will begin installing sewer and water services, while another crew begins construction of storm sewer.

Weather permitting, the contractor may begin street construction on Judd Avenue in Phase 4 by the middle of next week. Street construction involves several steps. First, the street is subcut. This involves excavation and removal of the top layer of soil. After subcutting, drain tile will be placed in the street and a geotextile fabric will be placed over the entire width of the street. A layer of gravel will then be placed in the street. The final steps of street construction involve placement of concrete curb and gutter and the bituminous surfacing. Please expect no access to driveways during most of the work prior to the gravel being placed.

During construction, there will be times when streets are closed to traffic. Residents will need to park on adjacent streets and walk to their homes. If you intend to walk across your neighbor's yard for access to your home during this time, please talk to your neighbor and ask their permission before doing so.

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

Thank you for your patience and cooperation. If you have any questions or concerns, please contact me.

Brody Bratsch
Resident Project Representative