

CSAH 15/Morningside Avenue Project
McLeod County, Glencoe, Minnesota

Project Update



MCLEO 145243

Project Contacts

SEH

1390 Hwy. 15 South, Suite 200
PO Box 308
Hutchinson, MN 55350

Brody Bratsch

Resident Project Representative

320.223.8418 (Cell)

bbratsch@sehinc.com

Jordan Van Oort
Project Engineer

800.838.8666

952.836.4018 (Cell)

jvanoort@sehinc.com

Justin Black
Project Manager

800.838.8666

952.913.0702 (Cell)

jblack@sehinc.com

Contractor

Duininck, Inc.

408 6th Street

PO Box 208

Prinsburg, MN 56281

320.978.6011

McLeod County

John Brunkhorst

McLeod County Engineer

1400 Adams Street SE

Hutchinson, MN 55350

320.484.4321

October 6, 2021 | Project Update No. 20

This letter is being sent to inform you of the progress of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Thank you for your patience as we work through the final stages of the project.

This is a general update of construction activities over the next few weeks. Project completion is scheduled for the end of October.

The next step in the process will be for the contractor to grade and tolerance the aggregate base sections with a grader between the curbs.

During the same timeline, the contractor may begin concrete placement, although we anticipate that most of the remaining concrete flatwork, including driveway installation, will more than likely occur after the first layer of bituminous is placed.

The final steps in the process will include installing the light poles, traffic signs, and placement of the final layer of bituminous. Boulevard restoration and seeding will be one of the final steps before opening the road to traffic.

We will continue to send updates as these steps progress this fall.

If you have any questions, don't hesitate to call or email.

Jordan Van Oort, Project Engineer