



Glencoe Urban 2022

7/6/22 Update

Areas contractors have placed mainline duct in the street right of way (ROW) and alleys:

- Glen Knoll Ave east to Desoto Ave mainline conduit is done.
- From Desoto Ave and 11th Street east to Hennepin Ave is 99% done with mainline conduit, the construction should be wrapping up early July.
- Southside of Hwy 212, west of Hennepin Ave to Desoto Ave and south to 1st, mainline and peds are complete.
- Mainline fiber is starting to be pulled through the conduit.

Areas contractors are currently working to place mainline duct in the street ROW and alleys:

- South of Hwy 212, working east of Hennepin Ave along 1st Ave.
- East of Desoto to Greeley Ave going north of the tracks to 18th Street.

Areas contractors will be working in next:

- South of Hwy 212 will continue east down 1st St completing all mainline conduit south of Hwy 212.
- From Greeley Ave, working east to Knight Ave from the tracks north to the edge of town.
- Also, from Ives Ave east to Stevens Ave between 13th street and 15th street another crew will be starting around July 6.
- Drops will be starting in the northwest corner of town in the very near future.