

2025 Hennepin Avenue (CSAH 2) Street and Utility Improvement Project, Glencoe, MN

Project Update



GLENC 175513

Project Contacts

SEH (Engineer)

1390 Hwy 15 S, Suite 200
PO Box 308
Hutchinson, MN 55350

Doug Maeder, RPR
320.204.0218

dmaeder@sehinc.com

Brody Bratsch

Project Engineer

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black

Project Manager

952.913.0702 (Cell)

jblack@sehinc.com

Contractor

Holtmeier Construction, Inc.

3301 Third Avenue

Mankato, MN 56001

Office: 507.389.9112

City of Glencoe

1107 11th Street E, Suite 107

Glencoe, MN 55336

320.864.5586

www.glencoe.mn.org

October 31, 2025 | Project Update No. 27

Upcoming work includes the following:

All roads are scheduled to be opened November 7th. It will take some time on November 7th for the contractor to remove all the road closed and detour signs, please be patient. More details on work next week are as follows:

- **15th Street from Hennepin Avenue to Judd Avenue**
 - Open to local traffic.
- **18th Street from Hennepin Avenue to alley east of Greeley Avenue**
 - Expect no access.
 - Concrete work complete by mid next week.
 - Topsoil placement and seeding to occur after roads are opened.
- **Hennepin Avenue**
 - **13th Street to 16th Street**
 - Open to local traffic.
 - **16th Street to 18th Street**
 - Expect no access.
 - Topsoil placement and seeding to occur after roads are opened.
 - **18th Street to 20th Street**
 - Expect no access.
 - Concrete work complete by mid next week.
 - Topsoil placement and seeding to occur after roads are opened.
 - **20th Street**
 - ***The intersection is open and serves as the primary access to clinic and hospital.***
 - **20th Street to 23rd Street (CR 83)**
 - ***County Road 83 is open from 20th Street north to CSAH 3 and can be used to access the clinic and hospital.***

Here is some additional information.

Mainline paving is complete for this year. The final 1.5 inches of bituminous paving will be completed in spring of 2026, along with the mill and overlay on County Road 83 from 20th Street north to County Road 3.

The project is nearing substantial completion for this year. **Next weeks' Project Update will likely be the last weekly Project Update you will receive until next spring.** Communication on the status of major work items on the project will continue to all project stakeholders, but no weekly newsletters will be sent. If you have any outstanding issues or concerns that have not been addressed or taken care of to your liking, please contact me at your earliest convenience so I can relay the information to the contractor. Keep in mind that the contractor will be back on the project next year to place the final layer of bituminous and address final items prior to completion of the project.

(Continued on Back)

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events that are not under direct control of the City or the City's contractor.

Thank you for your continued patience and cooperation. If you have any questions or concerns, feel free to contact me.

Doug Maeder, Resident Project Representative

Short Elliott Hendrickson Inc.
1390 Highway 15 South, Suite 200
P.O. Box 308
Hutchinson, MN 55350-0308



Project Update

**2025 Hennepin Avenue (CSAH 2) Street and Utility
Improvement Project
Glencoe, MN**

Affirmative Action—Equal Opportunity Employer