

2025 Hennepin Avenue (CSAH 2) Street and Utility Improvement Project, Glencoe, MN

Project Update



GLENC 175513

Project Contacts

SEH (Engineer)

1390 Hwy 15 S, Suite 200
PO Box 308
Hutchinson, MN 55350

Doug Maeder, RPR
320.204.0218

dmaeder@sehinc.com

Brody Bratsch
Project Engineer

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black
Project Manager

952.913.0702 (Cell)

jblack@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 56001
Office: 507.389.9112

City of Glencoe

1107 11th Street E, Suite 107
Glencoe, MN 55336
320.864.5586

www.glencoe.mn.org

July 17, 2025 | Project Update No. 10

The intersection of Hennepin Avenue and TH 22 (13th Street) is scheduled to be reopened on July 23rd. Advance warning signs are in place. The detour follows Armstrong Avenue and 7th Street E.

Upcoming work includes the following:

- **15th Street from Hennepin Avenue to Judd Avenue**
 - CenterPoint Energy is continuing work on installing new gas lines.
 - All city-owned utilities have been installed.
 - Work cannot begin on street construction until the gas main work is complete. *We appreciate your patience!*
- **Hennepin Avenue**
 - Residents on Hennepin Avenue between 13th Street and 16th Street, expect no access.
 - Construction of water main from 13th Street to 16th Street is complete.
 - Sanitary sewer mainline will be constructed from 13th Street to 16th Street next week.
 - Underground utility work at TH22 intersection is complete and the contractor is rebuilding the road base. They will be paving the intersection early next week.
 - The 20th Street intersection will be closed beginning July 18th for the installation of underground utilities. This work will continue until the end of July.
 - Construction of storm sewer from 23rd Street heading south towards 20th Street continues next week.

Here is some additional information.

As water main work continues, look for notices on your doors for announcements of temporary water shutdowns. Shutdowns will be needed in various parts of the project as connections are made to the existing water system.

Please remember that schedules can change at a moment's notice because of weather or delays by private utility companies that are not under direct control of the City or the City's contractor.

If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

If you have any questions or concerns, feel free to contact me.

Doug Maeder, Resident Project Representative