

2025 Hennepin Avenue (CSAH 2) Street and Utility Improvement Project, Glencoe, MN

Project Update



GLENC 175513

Project Contacts

SEH (Engineer)

1390 Hwy 15 S, Suite 200
PO Box 308
Hutchinson, MN 55350

Doug Maeder, RPR
320.204.0218

dmaeder@sehinc.com

Brody Bratsch

Project Engineer

320.223.8418 (Cell)

bbratsch@sehinc.com

Justin Black

Project Manager

952.913.0702 (Cell)

jblack@sehinc.com

Contractor

Holtmeier Construction, Inc.

3301 Third Avenue

Mankato, MN 56001

Office: 507.389.9112

City of Glencoe

1107 11th Street E, Suite 107

Glencoe, MN 55336

320.864.5586

www.glencoe.mn.org

August 1, 2025 | Project Update No. 12

Upcoming work includes the following:

- **15th Street from Hennepin Avenue to Judd Avenue**

- All city-owned utilities have been installed.
- CenterPoint Energy (Michels) has finished installing new gas lines.
- Street construction will begin soon. *We appreciate your patience!*

- **Hennepin Avenue**

- Residents on Hennepin Avenue between 13th Street and 16th Street, expect no access.
- All underground utilities in this area will be done by Monday. Subcutting for street construction will begin next week.
- Temporary water will be set up from 16th Street to 18th Street next week. This section will be closed to traffic and contractor will start removals. *Residents in this area should expect no access.*
- The 16th Street and 18th Street **intersections** will remain open to local traffic for this phase of work.
- All underground utility work in the 20th Street intersection is done. Intersection will open today for a couple of weeks for local traffic to use 20th Street for access on a gravel surface. Will close again for concrete and pavement placement in mid-August.
- Construction of storm sewer from 23rd Street heading south towards 20th Street has been delayed by rain and wet soil conditions.

Here is some additional information.

Replacing an existing water system involves several steps. First, an aboveground temporary water system is assembled. The two-inch temporary water main and three-quarter-inch water services are assembled, connected to a hydrant, filled, disinfected, then connected to the outside spigots of the houses. At this point, the existing underground water main can be shut off and the new water main can be installed. Water will be supplied to individual housing units through smaller pipes that branch out to the homes. Temporary water will only be installed in areas of the project where the existing water main is being replaced. In certain locations, these temporary water lines may cross the street and/or driveways. Gravel will be placed over the top of these lines so that vehicles can safely drive over them. Please do not move the temporary water lines. You may carefully trim next to the hoses and pipes, but please do not mow over them.

Please remember that schedules can change at a moment's notice because of weather or delays by private utility companies that are not under direct control of the City or the City's contractor.

If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

(Continued on Back)

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me.

Doug Maeder, Resident Project Representative

Short Elliott Hendrickson Inc.
1390 Highway 15 South, Suite 200
P.O. Box 308
Hutchinson, MN 55350-0308



Project Update

**2025 Hennepin Avenue (CSAH 2) Street and Utility
Improvement Project
Glencoe, MN**

Affirmative Action—Equal Opportunity Employer