

## 2025 Hennepin Avenue (CSAH 2) Street and Utility Improvement Project, Glencoe, MN

# Project Update



GLENC 175513

### Project Contacts

#### SEH (Engineer)

1390 Hwy 15 S, Suite 200  
PO Box 308  
Hutchinson, MN 55350

**Doug Maeder, RPR**  
**320.204.0218**

[dmaeder@sehinc.com](mailto:dmaeder@sehinc.com)

Brody Bratsch

Project Engineer

320.223.8418 (Cell)

[bbratsch@sehinc.com](mailto:bbratsch@sehinc.com)

Justin Black

Project Manager

952.913.0702 (Cell)

[jblack@sehinc.com](mailto:jblack@sehinc.com)

#### Contractor

Holtmeier Construction, Inc.

3301 Third Avenue

Mankato, MN 56001

Office: 507.389.9112

#### City of Glencoe

1107 11th Street E, Suite 107

Glencoe, MN 55336

320.864.5586

[www.glencoemn.org](http://www.glencoemn.org)

October 16, 2025 | Project Update No. 25

### Upcoming work includes the following:

Glencoe's residential leaf vacuum service will begin Wednesday, October 22nd, on Hennepin Avenue from 13th Street to 16th Street, and Thursday, October 23rd, on 15th Street from Hennepin Avenue to Judd Avenue. Leaves need to be raked into the gutter, not on dirt in the boulevard area. **There will be no leaf pickup in the project area on streets that are not yet paved.** If you have any questions on leaf pickup, please contact City Hall.

- **15th Street from Hennepin Avenue to Judd Avenue**
  - Open to local traffic.
- **18th Street from Hennepin Avenue to alley east of Greeley Avenue**
  - Expect no access.
  - Concrete curb and gutter. (See below.)
- **Hennepin Avenue**
  - **13th Street to 16th Street**
    - Open to local traffic.
  - **16th Street to 18th Street**
    - Expect no access.
    - Topsoil placement.
    - Shaping and preparing for paving.
  - **18th Street to 20th Street**
    - Expect no access.
    - Placing sand and gravel.
    - Concrete curb and gutter mid next week. (See below.)
  - **20th Street**
    - ***The intersection is open and serves as the primary access to clinic and hospital.***
  - **20th Street to 23rd Street (CR 83)**
    - ***County Road 83 is open from 20th Street north to CSAH 3 and can be used to access the clinic and hospital.***

### Here is some additional information.

Concrete that has just been poured needs time to cure. Even though it may look passable, even walking on it may damage the surface. Once the concrete has been poured, a curing compound is placed on the surface to help cure it evenly. This white compound may look like the concrete is dry, but again it is still wet. It takes 7 to 10 days for the concrete to be able to walk on and not do any harm. **Please refrain from walking or riding bikes on the new concrete because those activities may damage it.**

Paving of remaining areas anticipated the week of October 27th. Expect 1 to 2 days of paving operations. More information will be provided when exact date is set.

(Continued on Back)



Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events that are not under direct control of the City or the City's contractor.

Thank you for your continued patience and cooperation. If you have any questions or concerns, feel free to contact me.

**Doug Maeder, Resident Project Representative**

Short Elliott Hendrickson Inc.  
1390 Highway 15 South, Suite 200  
P.O. Box 308  
Hutchinson, MN 55350-0308



## Project Update

**2025 Hennepin Avenue (CSAH 2) Street and Utility  
Improvement Project  
Glencoe, MN**

Affirmative Action—Equal Opportunity Employer